





Detailed Project Report

CANCER PATIENT & FAMILY ACCOMMODATION CENTRE

Safe Stay | Nutritious Meals | Hope for Tomorrow

A Charitable Initiative for a Healthier Tomorrow



TOTAL PROJECT COST: Rs. 20,00,00,000

FULLY FUNDED • NO BANK LOAN PROPOSED

Swa. Manjulabai Shankarrao Mane Samajik Shaikshanik Sanstha

Proposed Location: Kharghar, Navi Mumbai, Maharashtra

Note: Photographs in this report are professional illustrative visuals representing the proposed facility concept; they are not photographs of the existing project premises.

1. Executive Summary

Swa. Manjulabai Shankarrao Mane Samajik Shaikshanik Sanstha proposes to establish a charitable accommodation centre at Kharghar, Navi Mumbai, for cancer patients and accompanying family members. The centre is proposed to provide 50 rooms, with one cancer patient and up to two family members per room. Accommodation and three meals per day will be provided free of cost to eligible beneficiaries.



The revised establishment cost is Rs. 20 crore. The project is proposed as a fully funded initiative with no bank loan.

other lawful sources, subject to applicable conditions and documentation.

The premises are proposed to be obtained on lease. The centre is intended to operate on a non-profit charitable basis with transparent beneficiary selection, occupancy records, project accounting and utilisation reporting.

2. Trust & Project Overview

Particular	Details
Trust name	Swa. Manjulabai Shankarrao Mane Samajik Shaikshanik Sanstha
Location	Kharghar, Navi Mumbai, Maharashtra
Project	Cancer Patient & Family Accommodation Centre
Capacity	50 rooms / up to approximately 150 persons
Accommodation	Free of cost
Meals	Free breakfast, lunch and dinner
Total project cost	**Rs. 20,00,00,000**
Bank loan	**Nil**

3. Project Objectives

• Provide free, safe and dignified accommodation to cancer patients.
• Support family members accompanying patients during treatment.
• Reduce accommodation and food burden on families travelling from outside Navi Mumbai.
• Provide free breakfast, lunch and dinner.
• Operate the facility as a charitable, non-profit social-welfare initiative.
• Create transparent beneficiary selection, occupancy and financial reporting.

4. Need & Social Impact

Cancer treatment may require repeated hospital visits or prolonged stays. Families travelling from distant locations may face substantial accommodation and food expenses in addition to medical costs. The proposed centre addresses this practical burden by providing free accommodation and meals.

Proposed impact indicators

Indicator	Proposed level
Rooms	50
Patients per room	1
Family members per room	Up to 2
Maximum beneficiaries at one time	Approx. 150
Accommodation fee	Nil
Meals	3 per day, free

5. Proposed Facility & Capacity



- 50 individual accommodation rooms
- Beds and mattresses
- Basic furniture and storage
- Bathrooms / sanitary facilities
- Kitchen and dining area
- Drinking water
- Electricity, fans and lighting
- Fire and safety equipment
- Housekeeping and basic maintenance arrangements

6. Location & Land / Lease

The project is proposed at Kharghar, Navi Mumbai, Maharashtra. The trust intends to obtain suitable land / premises on lease. The final lease documentation should provide appropriate rights for the proposed development and charitable operation, subject to applicable permissions and approvals.

7. Project Implementation Plan

Stage	Activity	Period
1	Land/premises identification and lease documentation	Month 1–2
2	Design, estimates and statutory permissions	Month 2–3
3	Construction / renovation	Month 3–6
4	Furniture, kitchen and safety equipment	Month 5–7
5	Staffing, procedures and trial operations	Month 7–8
6	Commencement of charitable services	Month 8

8. Estimated Project Cost Rs. 20 Crore

Particular	Estimated amount
Civil construction / renovation	Rs. 12,00,00,000
Electrical & plumbing	Rs. 1,65,00,000
Beds, mattresses & patient furniture	Rs. 2,00,00,000
Wardrobes, tables & chairs	Rs. 1,00,00,000
Kitchen & dining equipment	Rs. 1,00,00,000
Bathroom & sanitary fittings	Rs. 65,00,000
Fans, lights & basic appliances	Rs. 65,00,000
Fire & safety equipment	Rs. 35,00,000
Miscellaneous / project expenses	Rs. 70,00,000
TOTAL PROJECT COST	**Rs. 20,00,00,000**

The revised allocation updates the project budget to a Rs. 20 crore project envelope while retaining the same broad cost categories. Final

9. Means of Finance — Full Funding

Funding source	Funding position
Trust contribution / corpus support	Within the Rs. 20 crore project envelope, as available / approved
CSR support	As per approved CSR commitments
Charitable grants / institutional support	As approved
Philanthropic / public donations	As received / committed
Total	**Rs. 20,00,00,000 / 100%**
Bank term loan	**Nil / 0%**

Funding commitments should be documented through eligible grant letters, CSR commitments, donor confirmations, trust resolutions or other lawful evidence as applicable.

10. Recurring Operating Budget

Expense	Annual estimate
Food & kitchen supplies	■12,00,000
Kitchen / housekeeping staff	■6,00,000
Electricity & water	■3,00,000
Maintenance & repairs	■2,00,000
Cleaning & sanitation	■1,50,000
Administration	■1,50,000
Medical / safety / miscellaneous	■1,00,000
Indicative Year-1 requirement	**■27,00,000**

11. Five-Year Financial Projection

Year	Operating expenses	Target charitable funding	Surplus / (deficit)
Year 1	■27.00 lakh	■27.00 lakh	■0.00 lakh
Year 2	■28.62 lakh	■28.62 lakh	■0.00 lakh
Year 3	■30.34 lakh	■30.34 lakh	■0.00 lakh
Year 4	■32.16 lakh	■32.16 lakh	■0.00 lakh
Year 5	■34.09 lakh	■34.09 lakh	■0.00 lakh

Projection assumption: Year-1 operating cost of ■27 lakh, increasing by 6% annually. Recurring funding is targeted through donations, CSR, grants and trust support. No user fee is assumed.

12. Funding & Sustainability Strategy

• CSR partnerships for room, food and infrastructure sponsorship.
• Individual and philanthropic donations.
• Dedicated Sponsor a Patient, Sponsor a Room and Sponsor a Meal programmes.
• Eligible charitable grants and institutional support.
• Annual fundraising and donor engagement.
• Separate project accounting and periodic utilisation reporting.
• No debt servicing requirement is proposed under the revised structure.

13. Management & Operations

Function	Responsibility
Trustees / Governing body	Governance, policy, approvals and oversight
Project manager / administrator	Daily administration and reporting
Patient coordination	Verification, admission and room allocation
Kitchen team	Meal procurement, preparation and hygiene
Housekeeping	Cleaning, sanitation and room maintenance
Accounts	Books, payments, donor records and reporting
Maintenance / safety	Repairs, utilities and safety systems

14. Beneficiary Admission

• Patient / family submits treatment and identity documents.
• Treatment / hospital details are verified.
• Eligibility and room availability are assessed.
• Stay and occupancy records are maintained.
• Beneficiary is informed of centre rules and responsibilities.
• Discharge / vacating is recorded for audit and monitoring.

15. Risk Management

Risk	Mitigation
Insufficient recurring funding	Diversified CSR, donor and grant strategy
Construction cost escalation	Detailed engineer / contractor estimate and contingency planning
Lease-related risk	Proper long-term lease and legal due diligence
Food / health & safety	Hygiene procedures, fire safety and routine inspections
Occupancy misuse	Document verification and admission policy

16. Documents for Funding / Submission

• Trust Registration Certificate / Trust Deed
• Charity Commissioner registration / details
• PAN of trust
• 12AB and 80G certificates, if applicable
• Trustee KYC and governing-body details
• Audited financial statements and ITRs, where applicable
• Trust bank statements
• Trustee resolution approving the project and funding structure
• Proposed lease deed / land documents
• Architect / engineer / contractor estimate
• Building plan and applicable permissions
• Project quotations
• CSR / donor / grant commitments, if available
• Detailed Project Report

17. Conclusion

The proposed Cancer Patient & Family Accommodation Centre is a charitable social-welfare project intended to provide free accommodation and meals to cancer patients and their accompanying family members. With 50 rooms and capacity for approximately 150 people, the project is designed to reduce the non-medical financial burden associated with cancer treatment.

The revised establishment investment is Rs. 20 crore. The project is proposed as a fully funded, debt-free initiative,

contribution, CSR support, charitable grants, philanthropic donations and other lawful sources.

18. Declaration

We hereby declare that the information contained in this Detailed Project Report is prepared for the purpose of seeking charitable / institutional financial support for the proposed project. The project will be implemented and operated by Swa. Manjulabai Shankarrao Mane Samajik Shaikshanik Sanstha in accordance with applicable laws, permissions, approvals and the objectives of the trust.

For Swa. Manjulabai Shankarrao Mane Samajik Shaikshanik Sanstha

Authorised Trustee: _____

Name: _____

Designation: _____

Date: _____ Place: Kharghar, Navi Mumbai

19. Trustee Resolution

CERTIFIED TRUE COPY OF THE RESOLUTION PASSED BY THE TRUSTEES / GOVERNING BODY

A meeting of the trustees / governing body of Swa. Manjulabai Shankarrao Mane Samajik Shaikshanik Sanstha was held on _____ at _____. The following resolution was duly considered and passed:

“RESOLVED THAT the trust approve the establishment of a Cancer Patient & Family Accommodation Centre at Kharghar, Navi Mumbai, having approximately 50 rooms and intended to provide free accommodation and free breakfast, lunch and dinner to eligible cancer patients and up to two accompanying family members per room.”

Rs. 20,00,00,000

lawful sources, with **no bank term loan proposed** under the revised funding structure.”

“RESOLVED FURTHER THAT the authorised trustee(s) be and are hereby authorised to submit the Detailed Project Report, grant / CSR / donor proposals, financial statements, quotations, lease documents and other required papers to funding institutions and to sign and execute documents as may be required, subject to applicable law and statutory approvals.”

Name of Trustee _____ Designation _____ Signature _____

Name of Trustee _____ Designation _____ Signature _____

Name of Trustee _____ Designation _____ Signature _____

Place: Kharghar, Navi Mumbai Date: _____

Professional illustrative image — proposed family-support environment.